BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Providing Borewells, Pipelines and Water Supply Vinayaka Nagar, Dwarakanagar, Agrahara Layout Kogilu Layout, Kattigenahalli Chokkanahalli, Surrounding Areas in Ward No.05**
2	Estimate cost / Amount	Rs.100.00 Lakhs
3	Name of Contractor	M/s KRIDL
4	Amount of Contract	Rs.100.00 Lakhs
5	Agreement No	135/2017-18, Dated: 05-03-2018
6	No. and date under which the work order has been issued	135/2017-18, Dated: 05-03-2018
7	Time limit originally fixed for completion	06 Months
8	Date of application by the contractor for granting extension	02/03/2018
9	Date of receipt of application in the sub-division office	02/03/2018
10	Extension granted if any:	~~Nil~~ Yes
	1. From	180 days from 02/03/2019
	2. From	~~Nil~~
11	Work carriedout by the contractor during the original period stipulated in contract	-
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	Rs.2045643/-

14	Time now applied for	
15	Date of recommending time limit applied	
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	Yes
21	Report of Asst Executive Engineer	Shifting of UGD, Land dispute for encroachment
22	Recommendation of Executive Engineer	Shifting of UGD, Land dispute for encroachment EOT may be accorded without levying penalty for the contractor.

Assistant / Junior Engineer
Project Division, BBMP

Asst Executive Engineer
Project Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Chief Engineer
Yelahanka Zone, BBMP